



Amendment for Request for Proposal for Supply, Installation, Testing, Commissioning, Systems Integration and Maintenance of Servers for Data Center & Disaster Recovery Center RFP No: RFP/04/PPD/2026-27 dated 01.07.2026

S. No	RFP Page No.	RFP Clause	Particulars	Existing Clause	Amendment
1	30	Schedule of Events, Point No. 13	Delivery and installation schedule	Delivery within 8 weeks from the date of placing order and installation within 2 weeks from Date of Delivery.	Delivery within 14 weeks from the date of placing order and installation within 2 weeks from Date of Delivery.
2	40	Annexure – E, Penalties and SLA terms	-	Delivery of all products should be within 8 weeks from date of placing of order. In the event of the any or all equipment(s) not being delivered, installed, tested and commissioned within a period of 10 weeks from date of Purchase Order, a penalty of one (1) percent of the total cost of equipment for each week or part thereof the delay, subject to maximum amount of ten (10) percent of the total cost of equipment will be charged to vendor. This amount of penalty so calculated shall be deducted at the time of making final payment after successful installation and commissioning of hardware.	Delivery of all products should be within 14 weeks from date of placing of order. In the event of the any or all equipment(s) not being delivered, installed, tested and commissioned within a period of 16 weeks from date of Purchase Order, a penalty of one (1) percent of the total cost of equipment for each week or part thereof the delay, subject to maximum amount of ten (10) percent of the total cost of equipment will be charged to vendor. This amount of penalty so calculated shall be deducted at the time of making final payment after successful installation and commissioning of hardware.

Except the above, all other terms and conditions remain as such as per the RFP/04/PPD/2026-27 dated 01.07.2026.